NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO: NC/DC/YPD/2020-21/SP-1

Date: 15-03-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Providing and Installation of Water fountains in ward no. 10 Doddabommasandra

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification.	Cum	5.28	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRB 2.6 : Providing and filling sand in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications.	Cum	0.86	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 4-1.4 : Providing and laying in position plain cement concrete of Mix 1:5:10 with OPC @ 160kgs, with 40mm and down size graded granite metal coarse aggregates @0.86cum and fine aggregtes @ 0.58cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well	Cum	1.29	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in	Cum	1.46	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRB 6-2 : Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of class designation 5.0Newton per sqmm (table moulded) with cement mortar 1:6 for basement and superstructu/re including cost of materials, labour charges, scaffolding,	Cum	2.70	Work done upto the Billed Quantity and the Quality is Satisfactory
6	KSRB15-3 : Providing 15mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	30.86	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 14.14-5: Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications.	Sqm	30.86	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB 14.4 : Providing and laying flooring and steps fine dressed granite stone slabs 40 mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, mortar, labour, curing complete as per specifications.	Cum	4.20	Work done upto the Billed Quantity and the Quality is Satisfactory

AEE

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
9	Providing half nosing for 40mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM etc., complete as per specification.	M	14.00	Work done upto the Billed Quantity and the Quality is Satisfactory
10	A. Design, Supply, Installation, Testing & Commissioning of Dancing Traditional Ring Fountain with Foam Jets consists of 12 feet & 4 feet diameter circular spray rings each 1 no. made up of 2" dia stainless steel 304 grade pipes with necessary inlets & 100 nos. coupling welded for nozzles	Unit	1.00	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT ★ Bangalore ★

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by TapScanner